



PIPING & APPLIANCE CHECKLIST

Customer's Address: _____ TODAYS DATE: _____

Customer's Last Name: _____

A. Gas Piping:

Int.

- Has gas piping been sized in accordance with Section 5 of the NFPA 54?
Pipe Size _____ on Main _____
- Is the gas piping installed of an approved material in accordance with NFPA 54? _____
- If 2 lb. system is installed, have all lbs. to inches regulators been installed?
System must be tagged in accordance with NFPA 54. _____
- Has all gas piping been pressure tested at minimum 5 lbs. for 1 hour? _____
- If converting from propane to natural gas, has pressure been set according to manufacturer's instructions? _____
- Is metallic Piping that passes through a masonry wall protected by sleeving or wrapping in accordance with NFPA 54? _____
- Has gas piping been properly supported by metal hangers, two holed pipe strap, pipe hooks or banks in accordance to NFPA 54? _____
- For locations with two or more meters, is the meter manifold bar or outlet piping marked with metal tags or other permanent means, to identify the part of the building served by the gas piping as requested by NFPA 54? _____

B. Venting:

- Has vent pipe been sized and installed of an approved material in accordance with NFPA 54? _____
- Has the chimney been checked for proper draft? _____
- Has the chimney been checked for any obstruction and cleaned if necessary? _____
- Is chimney lined? _____
- Does appliance air intake or exhaust have a minimum clearance of 5' from gas regulator? _____

C. Wiring:

- Has all wiring that is necessary been completed? _____
- Have all safeties been checked for proper operation? _____
- Have fuel gas detectors been installed in accordance with Maine State Law? _____

D. Cleaning:

- Has boiler /furnace been properly cleaned? _____
- If applicable, has furnace cement been installed on all openings and around all boiler doors? _____

E. Condensate:

- Has condensate waste water been neutralized and disposed of in an open receptor that is connected to a sanitary drainage system? _____

F. Conversion Burner/Conversions

- Does installation conform to NFPA 54 and ANSI Z21.8 as incorporated by reference into NFPA 54? _____
- Has boiler/furnace been properly cleaned? _____
- If applicable, has furnace cement been installed on all openings and around all boiler doors? _____
- If converting from propane to natural gas, was conversion kit installed according to Manufacturer's instructions? _____

List Appliance and Total BTU Load:

Appliance 1) _____ Total BTU Load _____
Appliance 2) _____ Total BTU Load _____
Appliance 3) _____ Total BTU Load _____

Contractor: _____

Installer: _____ License#: _____

***To schedule an appointment to activate or restore your gas service, please call 1-888-301-7700.
For questions related to this checklist, please call the service supervisor at 207-541-2535***